



City of Cupertino Construction Update Report





Cupertino Sports Center East Courts Resurfacing

Project Schedule

- Phase 2 – August 15, 2016 to November 2016
- Construction Completion – October 2016



Prior Month Activities

- Acrylic Surface Coat
- Color Coat
- Line Striping / Net Installation

4 Week Look-Ahead

- Contract close-out



Pasadena Avenue Public Improvements

Project Schedule

- Construction Start – August 2016
- Construction completion – November 2016



Prior Month Activities

- Concrete installation
- Drainage modifications

4 Week Look-Ahead

- Pavement work
- Signage Installation
- Park Strip Preparation
- Demobilization



Apple Campus 2



Phase 3 – Tantau Frontage Work is underway. Work includes construction of new sidewalks and new median.

Mitigation work on Tantau and Vallco Pkwy is complete.

Mitigation work at Calvert and Lawrence Expressway is anticipated to be complete January 2016.

Mitigation at Wolfe/Hwy 280 interchange is anticipated to be complete December 2016.





2016/17 Concrete Improvements Projects

Streets Included

City-wide project to resolve drainage issues, uneven sidewalks, and to prepare streets for future asphalt improvements.

Project Schedule

- Construction Start – October 2016
- Construction Completion – June 2017



Prior Month Activities

- Repair uneven sidewalks at high traffic priority locations.

4 Week Look-Ahead

- Repair uneven sidewalks in residential neighborhoods.



2016 Pavement Maintenance – Phase 1

Streets Included:

Asphalt overlay of various streets throughout City with emphasis on residential streets.

Project Schedule

- Construction Start – June 2016
- Construction Complete – October 2016



Prior Month Activities

- Paving completed in September
- Complete utility adjustments and pavement striping

4 Week Look-Ahead

- Completion of minor punch list items